

Contract Time Determination
Cordova Rd (CSJ 915-46-052)

ID	Task Name	Duration	Start	Finish	Predecessors	Qtr 1, 2026												Qtr 2, 2026			Qtr 3, 2026			Qtr 4, 2026			Qtr 1, 2027			Qtr 2, 2027			Qtr 3, 2027			Qtr 4, 2027			Qtr 1, 2028			Qtr 2, 2028											
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr								
1	Cordova - Contract Time Determination	478 days	Tue 1/6/26	Fri 4/14/28		[Gantt Bar]																																															
2	Phase 1	7 days	Tue 1/6/26	Thu 1/15/26		[Gantt Bar]																																															
3	Mobilization	2 days	Tue 1/6/26	Wed 1/7/26		[Gantt Bar]																																															
4	Advandced Warning Signs, SW3P Controls	2 days	Thu 1/8/26	Fri 1/9/26	3	[Gantt Bar]																																															
5	Install Barrier and Barricades	3 days	Tue 1/13/26	Thu 1/15/26	4	[Gantt Bar]																																															
6	Temporary Widening and Drainage	27 days	Fri 1/16/26	Fri 2/27/26		[Gantt Bar]																																															
7	Temporary Drainage	1 mon	Fri 1/16/26	Thu 2/12/26	5	[Gantt Bar]																																															
8	Construct Temporary Widening	1 mon	Wed 2/4/26	Fri 2/27/26	7FF+10 days	[Gantt Bar]																																															
9	Phase 1 Step 1	134 days	Mon 3/2/26	Wed 10/21/26		[Gantt Bar]																																															
10	Adjust Signs, Barricades, SW3P	1 day	Mon 3/2/26	Mon 3/2/26	8	[Gantt Bar]																																															
11	Install Work Zone Pavement Markings	2 days	Tue 3/3/26	Wed 3/4/26	10	[Gantt Bar]																																															
12	Install Barrier	2 days	Thu 3/5/26	Fri 3/6/26	11	[Gantt Bar]																																															
13	Earthwork and Removals	30 days	Mon 3/16/26	Wed 4/29/26	12	[Gantt Bar]																																															
14	Culvert A	38 days	Mon 3/30/26	Fri 5/29/26	13SS+2 wks	[Gantt Bar]																																															
15	Culvert C	38 days	Wed 4/15/26	Tue 6/16/26	14SS+2 wks	[Gantt Bar]																																															
16	Culvert D	38 days	Thu 4/30/26	Fri 7/3/26	15SS+2 wks	[Gantt Bar]																																															
17	Culvert E	5 days	Mon 3/30/26	Fri 4/3/26	13SS+2 wks	[Gantt Bar]																																															
18	Culvert F-1	5 days	Tue 4/7/26	Tue 4/14/26	17	[Gantt Bar]																																															
19	Storm Drain	30 days	Mon 3/30/26	Thu 5/14/26	13SS+2 wks	[Gantt Bar]																																															
20	6" Lime Treated Subgrade	22 days	Wed 4/15/26	Tue 5/19/26	13SS+4 wks	[Gantt Bar]																																															
21	Flex Base	30 days	Wed 5/20/26	Thu 7/9/26	20	[Gantt Bar]																																															
22	Prime and Cure	1 wk	Fri 7/10/26	Fri 7/17/26	21	[Gantt Bar]																																															
23	Curb and Curb & Gutter	18 days	Tue 7/21/26	Fri 8/21/26	22	[Gantt Bar]																																															
24	6" HMA TY B	15 days	Fri 8/7/26	Thu 9/3/26	23SS+2 wks	[Gantt Bar]																																															
25	Driveways	2 mons	Mon 8/24/26	Wed 10/21/26	23	[Gantt Bar]																																															
26	Shared Use Path	2 mons	Mon 8/24/26	Wed 10/21/26	23	[Gantt Bar]																																															
27	Phase 1 Step 2	56 days	Thu 10/22/26	Tue 2/2/27		[Gantt Bar]																																															
28	Adjust Signs, Barricades, SW3P	1 day	Thu 10/22/26	Thu 10/22/26	26	[Gantt Bar]																																															
29	Install Barrier	2 days	Fri 10/23/26	Wed 10/28/26	28	[Gantt Bar]																																															
30	Earthwork and Removals	3 wks	Thu 10/29/26	Tue 11/24/26	29	[Gantt Bar]																																															
31	Intersection Construction	4 wks	Wed 11/25/26	Thu 12/31/26	30	[Gantt Bar]																																															
32	Culvert B	38 days	Fri 11/6/26	Thu 1/14/27	30SS+1 wk	[Gantt Bar]																																															
33	Storm Drain	1 mon	Wed 11/18/26	Wed 12/16/26	30SS+2 wks	[Gantt Bar]																																															
34	Transitional Areas	4 wks	Fri 12/18/26	Fri 1/22/27	32FF+1 wk	[Gantt Bar]																																															
35	Share Use Path	2 wks	Fri 1/15/27	Tue 2/2/27	34FF+1 wk	[Gantt Bar]																																															
36	Phase 2	141 days	Wed 2/3/27	Fri 10/1/27		[Gantt Bar]																																															
37	SH 46 Signal Activation	2 wks	Wed 2/3/27	Wed 2/17/27	35	[Gantt Bar]																																															
38	Adjust Signs, Barricades, SW3P	1 day	Thu 2/18/27	Thu 2/18/27	37	[Gantt Bar]																																															

Project: Cordova Rd Date: Fri 11/17/23	Task		Project Summary		Manual Task		Start-only		Deadline		Manual Progress	
	Split		Inactive Task		Duration-only		Finish-only		Critical			Critical Split
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Critical Split			Progress
	Summary		Inactive Summary		Manual Summary		External Milestone		Progress			

