

Contract Time Determination
Cordova Rd (CSJ 915-46-052)

ID	Task Name	Duration	Start	Finish	Predecessors	Qtr 1, 2026			Qtr 2, 2026			Qtr 3, 2026			Qtr 4, 2026			Qtr 1, 2027			Qtr 2, 2027			Qtr 3, 2027			Qtr 4, 2027			Qtr 1, 2028
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
1	Cordova - Contract Time Determination	426 days	Tue 1/6/26	Wed 1/19/28																										
2	Phase 1 Step 1	24 days	Tue 1/6/26	Thu 2/12/26																										
3	Mobilization	2 days	Tue 1/6/26	Wed 1/7/26																										
4	Advanced Warning Signs, SW3P Controls	2 days	Thu 1/8/26	Fri 1/9/26	3																									
5	Install Barrier and Barricades	3 days	Tue 1/13/26	Thu 1/15/26	4																									
6	Construct Temporary Widening and Drainage	1 mon	Fri 1/16/26	Thu 2/12/26	5																									
7	Phase 1 Step 2	130 days	Fri 2/13/26	Fri 9/25/26																										
8	Adjust Signs, Barricades, SW3P	1 day	Fri 2/13/26	Fri 2/13/26	6																									
9	Install Work Zone Pavement Markings	2 days	Tue 2/17/26	Wed 2/18/26	8																									
10	Install Barrier	2 days	Thu 2/19/26	Fri 2/20/26	9																									
11	Earthwork and Removals	30 days	Mon 2/23/26	Tue 4/14/26	10																									
12	Culvert A	38 days	Mon 3/16/26	Tue 5/12/26	11SS+2 wks																									
13	Culvert B	38 days	Mon 3/30/26	Fri 5/29/26	12SS+2 wks																									
14	Culvert C	38 days	Wed 4/15/26	Tue 6/16/26	13SS+2 wks																									
15	Culvert D	38 days	Thu 4/30/26	Fri 7/3/26	14SS+2 wks																									
16	Culvert E	5 days	Mon 3/16/26	Fri 3/20/26	11SS+2 wks																									
17	Culvert F-1	5 days	Mon 3/23/26	Fri 3/27/26	16																									
18	Storm Drain	30 days	Mon 3/16/26	Wed 4/29/26	11SS+2 wks																									
19	6" Lime Treated Subgrade	22 days	Mon 3/30/26	Fri 5/1/26	11SS+4 wks																									
20	Geogrid	8 days	Mon 5/4/26	Thu 5/14/26	19																									
21	Flex Base	30 days	Tue 5/12/26	Thu 7/2/26	20SS+1 wk																									
22	Prime and Cure	1 wk	Fri 7/3/26	Thu 7/9/26	21																									
23	Curb and Curb & Gutter	18 days	Fri 7/10/26	Thu 8/13/26	22																									
24	5" HMA TY B	15 days	Thu 7/30/26	Thu 8/27/26	23SS+2 wks																									
25	1.5" HMA TY C	5 days	Fri 8/28/26	Thu 9/3/26	24																									
26	Driveways	10 days	Fri 8/14/26	Tue 9/1/26	23																									
27	Shared Use Path	25 days	Fri 8/14/26	Fri 9/25/26	23																									
28	Phase 1 Step 3	47 days	Tue 9/29/26	Tue 12/22/26																										
29	Adjust Signs, Barricades, SW3P	1 day	Tue 9/29/26	Tue 9/29/26	27																									
30	Install Barrier	2 days	Wed 9/30/26	Thu 10/1/26	29																									
31	Earthwork and Removals	4 days	Fri 10/2/26	Thu 10/8/26	30																									
32	Intersection Construction	4 wks	Fri 10/9/26	Tue 11/17/26	31																									
33	Transitional Areas	2 wks	Wed 11/18/26	Thu 12/3/26	32																									
34	Share Use Path	2 wks	Fri 12/4/26	Tue 12/22/26	33																									
35	Phase 2 Step 1	131 days	Wed 12/23/26	Wed 8/4/27																										
36	Adjust Signs, Barricades, SW3P	1 day	Wed 12/23/26	Wed 12/23/26	34																									
37	Install Work Zone Pavement Markings	2 days	Mon 12/28/26	Tue 12/29/26	36																									

Project: Cordova Rd Date: Thu 7/27/23	Task		Project Summary		Manual Task		Start-only		Deadline		Manual Progress	
	Split		Inactive Task		Duration-only		Finish-only		Critical			
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Critical Split			
	Summary		Inactive Summary		Manual Summary		External Milestone		Progress			

