

**NB 18-026  
Klein Rd Ph 2**

**Construction Schedule**

ID	Task Name	Duration	Total Slack	Start	Finish	19		2020		2021		2022		2023		2024		2025		2026	
						H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1
1	Approved 100% Design	0 days	955 days	Mon 2/1/21	Mon 2/1/21																
2	Begin Work	0 days	458 days	Mon 1/2/23	Mon 1/2/23																
3	Work Authorization Termination	1 day	0 days	Wed 10/23/24	Wed 10/23/24																
4	Utility Relocations	400 days	0 days	Tue 6/15/21	Fri 12/30/22																
5	GVEC	100 days	0 days	Tue 6/15/21	Mon 11/1/21																
6	Telecom	120 days	0 days	Tue 11/2/21	Mon 4/18/22																
7	Centerpoint Energy	60 days	0 days	Tue 4/19/22	Mon 7/11/22																
8	Green Valley SUD	60 days	0 days	Tue 7/12/22	Wed 10/5/22																
9	NBU Water	60 days	0 days	Thu 10/6/22	Fri 12/30/22																
10	Klein Road Phase 2 Improvements	438 days	0 days	Tue 1/31/23	Tue 10/22/24																
11	Phase I Step 1	133 days	0 days	Tue 1/31/23	Wed 8/9/23																
12	Install Step 1 Temporary Traffic Control Devices/Detours	3 days	0 days	Tue 1/31/23	Thu 2/2/23																
13	Bridge Construction	90 days	0 days	Fri 2/3/23	Tue 6/13/23																
14	Retaining Wall Construction	11 days	424 days	Fri 2/3/23	Fri 2/17/23																
15	Storm Drain Construction	17 days	418 days	Fri 2/3/23	Tue 2/28/23																
16	Roadway Construction	40 days	0 days	Wed 6/14/23	Wed 8/9/23																
17	Phase I Step 2	12 days	0 days	Thu 8/10/23	Fri 8/25/23																
18	Install Step 2 Temporary Traffic Control Devices/Detours	1 day	0 days	Thu 8/10/23	Thu 8/10/23																
19	Roadway Construction	11 days	0 days	Fri 8/11/23	Fri 8/25/23																
20	Phase I Step 3	7 days	0 days	Mon 8/28/23	Wed 9/6/23																
21	Install Temporary Traffic Control Devices/Detours	1 day	0 days	Mon 8/28/23	Mon 8/28/23																
22	Roadway Construction	6 days	0 days	Tue 8/29/23	Wed 9/6/23																
23	Phase II Step 1	140 days	0 days	Thu 9/7/23	Thu 3/28/24																
24	Install Temporary Traffic Control Devices/Detours	5 days	0 days	Thu 9/7/23	Wed 9/13/23																
25	Storm Drain Construction	66 days	0 days	Thu 9/14/23	Tue 12/19/23																
26	Roadway Construction	69 days	0 days	Wed 12/20/23	Thu 3/28/24																
27	Phase II Step 2	140 days	0 days	Fri 3/29/24	Mon 10/14/24																
28	Install Temporary Traffic Control Devices/Detours	5 days	0 days	Fri 3/29/24	Thu 4/4/24																
29	Storm Drain Construction	66 days	0 days	Mon 4/8/24	Tue 7/9/24																
30	Roadway Construction	69 days	0 days	Wed 7/10/24	Mon 10/14/24																
31	Phase III	6 days	0 days	Tue 10/15/24	Tue 10/22/24																
32	Install Temporary Traffic Control Devices/Detours	1 day	0 days	Tue 10/15/24	Tue 10/15/24																
33	Roadway Construction	5 days	0 days	Wed 10/16/24	Tue 10/22/24																

Finish Date: Wed 10/23/24  
Data Date: Thu 5/27/21