

Utility Conflict Report

| ER | Utility | SAWS | | Corridor | IH 35 | | SITE PHOTOS | |
|---|------------------------------|--------------|---|-------------|-----------|--|--------------------|--|
| OWNER | Contact | NINA BITTL | E | ID | 105 | | | |
| Ó | - | | | | | | | |
| GENERAL INFO | Utility | | WATER | | | | | |
| | Size and Material | | STANDARD WATER METER, CAST IRON | | | | | |
| | Utility Conflict Description | | WATER METER WITHIN PROPOSED SIDEWALK | | | | | |
| | Longitudinal or Crossing | | CROSSING | | | | | |
| | Placement Relative to ROW | | INSIDE | | | | | |
| LOCATION | Sheet No. | 128 | | | | | | |
| | Station Origin | | | | | | | |
| | Start Station | 232+84.36 | End Station | | | | YONESSI (IZ) SIRID | |
| | Start Offset | 71.81 | End Offset | | | | | |
| | Latitude | 29.439109199 | Longitude | -98.4699873 | 395000004 | | | |
| SUE | Level of Investigation Req'd | | NONE | | | 1/4 = 3 | | |
| | Test Hole No | | N/A | | | 4205/2157/237 (57/07/576) (539/ft) (0308/2217/11857/09/AM) | | |
| | Test Hole Depth | | N/A | | | | | |
| | Recommended Action | | MINIMIZE - PROTECT IN PLACE | | | | | |
| RESOLUTION | Estimated Resolution Date | | | | | | | |
| | Resolution Status | | UTILITY CONFLICT RESOLVED | | | | | |
| | Comment | | ADJUST WATER METER LID TO PROPOSED GRADE DURING CONSTRUCTION (<1" VERTICAL CHANGE ANTICIPATED) | | | | | |
| Date Collected 9/20/2017 12:08:44 PM Date Modified 8/17/2018 2:20:1 | | | | | | | 18 2:20:19 PM | |

TBPE Firm Registration #470 I TBPLS Firm Registration #10028800