

## **Utility Conflict Report**

| ER           | Utility                                               | SAWS         |                                                                                                         | Corridor    | HOUSTO    | N       | SITE PHOTOS    |  |  |
|--------------|-------------------------------------------------------|--------------|---------------------------------------------------------------------------------------------------------|-------------|-----------|---------|----------------|--|--|
| OWNER        | Contact                                               | NINA BITTL   | _E                                                                                                      | ID          | 2028      |         |                |  |  |
| 0            |                                                       |              |                                                                                                         |             |           | N       |                |  |  |
| GENERAL INFO | Utility                                               |              | WATER                                                                                                   |             |           |         |                |  |  |
|              | Size and Material                                     |              | STANDARD WATER VALVE, CAST IRO                                                                          |             |           |         | RON            |  |  |
|              | Utility Conflict Description                          |              | WATER VALVE WITHIN PROPOSED SIDEWALK                                                                    |             |           |         |                |  |  |
|              | Longitudinal or Crossing                              |              | CROSSING                                                                                                |             |           |         |                |  |  |
|              | Placement Relative to ROW                             |              | INSIDE                                                                                                  |             |           |         |                |  |  |
| LOCATION     | Sheet No.                                             | 140          |                                                                                                         |             |           |         |                |  |  |
|              | Station Origin                                        |              |                                                                                                         |             |           |         |                |  |  |
|              | Start Station                                         | 316+75.50    | <b>End Station</b>                                                                                      |             |           |         |                |  |  |
|              | Start Offset                                          | 10.58        | End Offset                                                                                              |             |           |         |                |  |  |
|              | Latitude                                              | 29.423922933 | Longitude                                                                                               | -98.4002943 | 377999998 |         | <b>3</b>       |  |  |
| SUE          | Level of Investigation Req'd                          |              | NONE                                                                                                    |             |           |         |                |  |  |
|              | Test Hole No                                          |              | N/A                                                                                                     |             |           |         |                |  |  |
|              | Test Hole Depth                                       |              | N/A                                                                                                     |             |           |         |                |  |  |
| RESOLUTION   | Recommended Action                                    |              | MINIMIZE - PROTECT IN PLACE                                                                             |             |           |         |                |  |  |
|              | Estimated Resolution Date                             |              |                                                                                                         |             |           |         |                |  |  |
|              | Resolution Status                                     |              | UTILITY CONFLICT RESOLVED                                                                               |             |           |         |                |  |  |
|              | Comment                                               |              | ADJUST WATER VALVE LID TO<br>PROPOSED GRADE DURING<br>CONSTRUCTION (<1" VERTICAL<br>CHANGE ANTICIPATED) |             |           |         |                |  |  |
|              | Date Collected 8/8/2017 3:47:04 PM Date Modified 8/17 |              |                                                                                                         |             |           | 8/17/20 | 118 2:20:08 PM |  |  |