

Utility Conflict Report

| OWNER | Utility | SAWS | | Corridor | RIGSBY | SITE PHOTOS | |
|------------|--|--------------|--|----------|--------|-------------|--|
| Z | Contact | NINA BITTL | | ID | 218 | | |
| 0 | Contact | MINA DITTE | . L | iD . | 210 | | |
| INFO | Utility | | WATER | | | | |
| | Size and Material | | STANDARD WATER METER, CAST IRON | | | | |
| GENERAL | Utility Conflict Description | | WATER METER WITHIN PROPOSED SIDEWALK | | | | |
| Ë | Longitudinal or Crossing | | CROSSING | | | | |
| 9 | Placement Relative to ROW | | INSIDE | | | | |
| LOCATION | Sheet No. | 246 | | | | 1 | |
| | Station Origin | | | | | | |
| | Start Station | 135+50.29 | End Station | | | | |
| | Start Offset | 14.24 | End Offset | | | | |
| | Latitude | 29.397941532 | Longitude -98.432169728999995 | | | | |
| SUE | Level of Investigation Req'd | | NONE | | | | |
| | Test Hole No | | N/A | | | ERROR EN | |
| 0, | Test Hole Depth | | N/A | | |] | |
| | Recommended Action | | MINIMIZE - PROTECT IN PLACE | | | | |
| | Estimated Resolution Date | | | | | | |
| NO | Resolution Status | | UTILITY COORDINATION IN PROGRESS | | | | |
| RESOLUTION | Comment | | ADJUST WATER METER LID TO PROPOSED GRADE DURING CONSTRUCTION (<1" VERTICAL CHANGE ANTICIPATED) | | | | |
| | Date Collected 9/20/2017 5:57:59 PM Date Modified 11/9/2017 5:45:01 PM | | | | | | |

TBPE Firm Registration #470 I TBPLS Firm Registration #10028800