



## Utility Conflict Report

<b>OWNER</b>	<b>Utility</b>	SAWS	<b>Corridor</b>	RIGSBY	<b>SITE PHOTOS</b>	
	<b>Contact</b>	NINA BITTLE	<b>ID</b>	221		
<b>GENERAL INFO</b>	<b>Utility</b>	WATER				
	<b>Size and Material</b>	STANDARD WATER METER, STEEL				
	<b>Utility Conflict Description</b>	WATER METER WITHIN PROPOSED SIDEWALK				
	<b>Longitudinal or Crossing</b>	CROSSING				
	<b>Placement Relative to ROW</b>	INSIDE				
<b>LOCATION</b>	<b>Sheet No.</b>	259				
	<b>Station Origin</b>					
	<b>Start Station</b>	507+02.84	<b>End Station</b>			
	<b>Start Offset</b>	66.3	<b>End Offset</b>			
	<b>Latitude</b>	29.398499908	<b>Longitude</b>	-98.387839244000006		
<b>SUE</b>	<b>Level of Investigation Req'd</b>	NONE				
	<b>Test Hole No</b>	N/A				
	<b>Test Hole Depth</b>	N/A				
<b>RESOLUTION</b>	<b>Recommended Action</b>	MINIMIZE - PROTECT IN PLACE				
	<b>Estimated Resolution Date</b>					
	<b>Resolution Status</b>	UTILITY CONFLICT RESOLVED				
	<b>Comment</b>	ADJUST WATER METER LID TO PROPOSED GRADE DURING CONSTRUCTION (2-3" VERTICAL RAISING ANTICIPATED)				
<b>Date Collected</b>		9/20/2017 6:24:45 PM	<b>Date Modified</b>		8/17/2018 2:20:23 PM	

TBPE Firm Registration #470 | TBPLS Firm Registration #10028800